



[Help](#) [Home](#) [Look Up](#) [Print](#) [Genealogy](#) [Summary](#) [RFS](#)

### Permit Summary

<b>Permit:</b>	B 20062577	<b>Flags:</b>	NO
<b>Temporary:</b>	B T20060262		
<b>Description:</b>	BUILDING PERMIT		
<b>Project:</b>	LAHAINA GATEWAY LAHAINA GATEWAY		
<b>Status:</b>	DONE	<b>Entered:</b>	27-Jan-2006
<b>Issued:</b>	27-Nov-2006	<b>Completed:</b>	22-Feb-2008
<b>Decision:</b>	A		
<b>Expiration:</b>	27-Jan-2006	<b>Last Renewal:</b>	
<b>Location Desc.:</b>			

Parcel Information	
<b>Address</b>	<b>TMK</b>
<u>325 KEAWE ST</u>	<u>2450110080000</u>

Scope of Work
Project: LAHAINA GATEWAY  Scope: SHELL ONLY FOR BLDG A/B (FOR RETAIL)  SPECIAL INSPECTION REQUIREMENT by architect Steven Marlette by special inspector Wallace Merriman for 1, 2 4, 5, and 6.

Professionals / Contractors
<b>DEAN A DOI as DESGN</b>  SE - STRUCTURAL ENGINEER <b>License: 5580 Expires: 30-Apr-2012</b> Phone:
<b>STEVEN M MARLETTE as DESGN</b> 1044 NUUANU AVENUE HONOLULU, HI 96814 AR - ARCHITECT <b>License: 8236 Expires: 30-Apr-2014</b> Phone: 529-0807
<b>KIEWIT BUILDING GROUP INC as PRIME</b>

PIILANI EXHIBIT 38

55 MERCHANG ST #1500 UNIT C-110 HONOLULU, HI 96813 B - GENERAL BUILDING <b>License: 0026330 Expires: 30-Sep-2008</b>	<b>Phone:</b>
---	---------------

[QUANTITIES]

Structure Classification			
<b>Initial Value:</b>	\$5,000,000.00	<b>Calculated Value:</b>	\$5,000,000.00
<b>Standard Plan:</b>		<b>Public Project:</b>	NO
<b># of Structures:</b>		<b># of Res. Units:</b>	
<b>Total Floor Area:</b>	48202		
<b>Model:</b>			

Occupancy Group	Construction Type	Structure Class
M MERCANTILE	II-1HR NONCOMBUSTIBLE - W/1 HR FIRE RATING	327 STORES AND CUSTOMER SERVICES

Inspections							
Inspection	Result	Completed Date	Completed By	Schedule	CORR		
					O	C	N
B4 - BLDG FINAL	PASS	22-Feb-2008	MRAMICK	22-Feb-2008			Y
B4 - BLDG FINAL	F3	11-Jan-2008	MRAMICK	11-Jan-2008			Y
B4 - BLDG FINAL	P1	03-Dec-2007	MRAMICK	03-Dec-2007			Y
B2 - BLDG FRAMING	P1	04-Sep-2007	MRAMICK	04-Sep-2007			Y
B2 - BLDG FRAMING	SC	21-Aug-2007	MRAMICK	21-Aug-2007			N
B2 - BLDG FRAMING	P1	23-Apr-2007	MRAMICK	06-Aug-2007			Y
B1 - BLDG FOUNDATION	P1	26-Mar-2007	MRAMICK	06-Aug-2007			Y
B2 - BLDG FRAMING	PASS	03-Aug-2007	MRAMICK	03-Aug-2007			Y
B1 - BLDG FOUNDATION	PASS	03-Aug-2007	MRAMICK	03-Aug-2007			Y
B2 - BLDG FRAMING	SC	20-Jul-2007	MRAMICK	20-Jul-2007			N
B2 - BLDG FRAMING	SC	25-Jun-2007	MRAMICK	25-Jun-2007			N
B2 - BLDG FRAMING	SC	24-May-2007	MRAMICK	24-May-2007			N
B2 - BLDG FRAMING	SC	07-May-2007	MRAMICK	07-May-2007			N

Activities								
Description	Assigned	Nodes		Dur.	Est. Completion	Target End	Decision	Decision Date
		Beg	End					
INITIAL REVIEW	PS	1	2	2	31-Jan-2006	31-Jan-2006	P	27-Jan-2006
Comment: CONT INFO/SIG.								
DSA BLDG PLANS REVIEW	BL	2	8	30	13-Mar-2006	13-Mar-2006	P	22-Mar-2006
Comment: PENDING REVISED PLANS								

<u>DSA BLDG PLANS REVIEW:RESUBMIT</u>	WTAVARES	2	8	30	13-Mar-2006	13-Mar-2006	A	18-Sep-2006
<u>DSA ENGINEERING</u>	BRATTE	2	8	30	13-Mar-2006	13-Mar-2006	A	16-Nov-2006
Comment: 10/27/06 - drainage report approval pending								
<u>FIRE DEPARTMENT</u>	SENGLISH	2	8	30	13-Mar-2006	13-Mar-2006	A	21-Aug-2006
Comment: PENDING HYTRANT LOCATIONS								
<u>HEALTH DEPARTMENT</u>	HD	2	8	30	13-Mar-2006	13-Mar-2006	A	28-Mar-2006
Comment: 3/8/06 - READY								
<u>PLANNING DEPARTMENT</u>	ACABAIS	2	5	30	27-Oct-2006	27-Oct-2006	P	29-Jun-2006
Comment: PENDING LPA, COMPREHENSIVE PARKING ANALYSIS AND SIGN PERMIT. (ROUTING LPA PLANS TO CLAYTON)								
<u>PLANNING DEPT: RESUBMITTAL/ADD'L INFO</u>	ACABAIS	2	7	60	27-Oct-2006	27-Oct-2006	P	12-Oct-2006
Comment: PENDING LPA APPROVAL, PARKING ANALYSIS BEING REVIEWED AND ACCORDING TO THE ARCHITECT THEY WILL BE INSTALLING ANY SIGN. NOTE: BEFORE SIGNING CHECK IF THE SIGN DRAWING IN THE BUILDING PERMIT IS NOT IN THE SHEETS BEING APPROVED AND IF THE REVISED SITE PLAN, FIRST FLOOR AND SECOND FLOOR PLAN ARE INSERTED, PLUS THE APPROVED LPA.								
<u>WATER DEPARTMENT</u>	WD	2	8	30	13-Mar-2006	13-Mar-2006	A	21-Nov-2006
Comment: MAILED LTR 9/25/06 RE REQMNTS: CONSTR PLANS, REVISED CALCS. 11/16/06: FIRE DEMAND CALCS RETURNED FOR CORRECTIONS; CORRECTED PRINTS RQD.								
<u>WASTEWATER DIVISION</u>	WWRD	2	4	30	13-Mar-2006	13-Mar-2006	P	02-May-2006
Comment: REQUIREMENTS LETTER SENT 5/2/06								
<u>WASTEWATER DIV:RESUBMIT</u>	AABE	4	8	10	15-May-2006	15-May-2006	A	26-Oct-2006
Comment: NO ASSESSMENT FEES								
<u>PLANNING DEPT: RESUBMITTAL/ADD'L INFO</u>	RWAIKIKI	7	8	0	26-Oct-2006	26-Oct-2006	A	27-Oct-2006
Comment: 10/27/06-PER AVIE, ONLY OUTSTANDING REQUIREMENT WAS LPA, APPROVAL INCLUDED IN PLANS, COMPREHENSIVE SIGNAGE PLAN AND INDIVIDUAL SIGN PERMITS ARE NOT PART OF THIS APPROVAL. SEPARATE SIGN PERMIT APPROVALS REQUIRED.								
<u>FINAL REVIEW</u>	PS	8	9	2	24-Nov-2006	24-Nov-2006	AN	22-Nov-2006
Comment: BOOK ON CART \$18159.00 CONTRACTOR INFO, CIVILS.								

<b>Permit Flags</b>		
<b>Flag</b>	<b>Description</b>	<b>Status</b>
There are no flags on this application		