

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
East Kapolei	0-01	DHHL	Kualakai (E Kapolei)	Kauluokahai Increment II-A, Multi-Family/Commercial	33	Pre-Planning		5,132 (por)		2022 Legislature appropriated \$5.132M to DHHL East Kapolei TOD & broadband. TOD Project is still on hold: AGs working on Land Court issues; Red Ilima (Abutilon Menziesii) license expired, working with DOFAW to reissue. TOD projects may be delayed after receiving the \$600 million in 2022. These projects have to be prioritized. They anticipate at least 150 units, but it will be determined by the developers. They have the sewer capacity for entire Ka'uluokaha'i development.
	0-02	UH	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu University District	168	Planning			<i>10,000</i>	Awarded FY23 TOD Planning grant for Non-Campus Lands Development Feasibility Study. UH to issue RFP for the 30-acre property in the University District lands. Urban design plan is underway. For the development feasibility plan, MOU and Delegation of Authority completed. Next is Request for Release of funds. The site is about 200 acres, so the buildout will be done in phases. UH is making a portion available on the makai side of the Keone'ae Station for a mixed-use development. Working with the School Facilities Agency and HHFDC on an RFP and planning further studies on a 10-acre parcel located makai of the recently constructed Ho'omohala Avenue or Road "B" (next to Keone'ae HART Station).
	0-03	UHWO	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu Long Range Development Plan	500	Planning		125		Coordinating with DOT on Farrington Hwy widening project. Awarded FY22 TOD Planning grant for Urban Design Plan Update for Non-Campus Lands; Consultant work started in 2022.
	0-04	UHWO	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu TOD Infrastructure		Planning				No update.
	0-05	UHWO	UH West Oahu, LCC, HCC	UH West Oahu Multi-Campus Housing (Faculty/Student/Staff)		Planning				A market study is being conducted for student housing on a different parcel along Ho'omohala Avenue.
	0-06	DLNR	Keoneae (UHWO)	East Kapolei Master Development Plan	175	Planning		300		Contract awarded for preparation of EIS/NTP issued; initiating development of EISPN, update of market studies & master plan refinement. Awarded FY22 TOD Planning grant for preparation of urban design plan for TOD parcel. Master plan has been completed. EISPN published in October 2022. Subcontractor is starting work on conceptual urban design plan. The draft EIS will be published by 2024.
	0-07	DOE	Honouliuli (Hoopili)	East Kapolei High School	45	Planning			<i>100 (P)</i> <i>355,000 (fed \$)(P/D/C)</i>	Undertaking environmental review & community engagement phase for design; road access will depend on final design for Farrington Hwy widening project. \$15 million for design and construction approved in 2023. This includes ground and site improvements, equipment and appurtenances.
	0-38	HDOT	Honouliuli (Hoopili)	Farrington Highway Widening	45	Design	100,000	25,000	<i>20,000 (L)</i> <i>75,000 (C)</i>	Three-lane highway with one shared turn lane; provides room for bike lane & pedestrian walkways & avoids relocation of utilities. Notice to Proceed issued in February 2023. Working on relocating utilities. Construction will begin in March 2024 with completion in July 2026.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
	0-40	HCDA	Kualakai (E Kapolei), Keoneae (UHWO), Honouliuli (Hoopili)	East Kapolei Neighborhood TOD Parking Infrastructure Plan	1500	Pre-Planning				Incorporated in TOD Strat Plan in Sept 2022.
	0-08									Waipahu I and II removed from Strat Plan in November 2022.
	0-09	HHFDC/DAG	Waipahu Transit	Waipahu Civic Center TOD Project	10	Pre-Planning				No change in status.
	0-10	HPHA	Waipahu Transit	Hoolulu and Kamalu Redevelopment	3.78	Pre-Planning				No change in status.
	0-11	UH-LCC	Leeward Comm	UH Leeward Community College TOD Master	50	Pre-Planning				No update.
	0-12	HPHA	Pearl Highlands	Hale Laulima Homes	4	Pre-Planning				No change in status. Part of the Ka Lei Momi Project.
Halawa-Stadium	0-13	SA/DAGS	Halawa	Aloha Stadium Redevelopment / Ancillary Development (NASED)	99	Planning		170,000	350,000 (P/D/C/E)	EIS accepted Sept 2022. Project will be a design-build-operate-maintain-contract delivered as one integrated public-private partnership (P3) project. \$350 million in GO bond funding for CIP and \$50 million in general funds were approved in 2022. From the \$400 million appropriated, \$350 million will be provided to the NASED developer as a State contribution to the design and construction of the new stadium. Developer would develop some or all of the surrounding district.
	0-14	HPHA	Halawa	Puuwai Momi Homes/Conceptual Master Plan	12	Planning		400		\$200K for conceptual master planning earmarked from 2017 NASED funding; initial conceptual plan alternatives for housing redevelopment; possible concurrent redevelopment with future phases of NASED. Awarded FY22 TOD CIP Planning grant for master planning & environmental review; procurement of consulting services pending release of funds. City received approval for Phase I environmental site assessment (ESA) for site with City EPA brownfields grant money; City consultant on board to do ESA for HPHA. Part of the Ka Lei Momi (Redevelopment) Project.
Maunaloa	0-15	DHHL	Lagoon Drive, Middle	Moanalua Kai Conceptual Plan	14	Pre-Planning				Feasibility report completed Sep 2019; no change in status.
	0-16	PSD/DAGS	Middle St., Kalihi	Oahu Community Correctional Center (OCCC) Site Redevelopment	16	Pre-Planning			15,000	Redevelopment of OCCC at the new Halawa facility requires relocation of DOA quarantine facility from Halawa site. \$10 million approved by the Legislature in 2023 to complete a due diligence and plans for new facility, including consideration of lease buyback options.
	0-17	HPHA	Kalihi	Kamehameha and Kaahumanu Homes	23	Planning			350	Kamehameha and Kaahumanu Homes awarded FY23 TOD CIP Planning Funds for master planning for both properties. Two projects combined in Nov 2022. HPHA request for delegation/release of funds pending. Part of Ka Lei Momi Project.
	0-41	HPHA	Kalihi	Kuhio Park Terrace Low-Rises and Kuhio Homes	10	Planning				Incorporated in State TOD Strat Plan Nov 2022. Initiating Phase 2 activities for redevelopment of Kuhio Park Terrace properties. Michaels Organization is their development partner. They are submitting an application for financing to HHFDC for the first phase (304 units). The 201H application was approved in November 2022.
	0-19	DHHL	Kapalama	Kapalama Project Conceptual Plan	5	Pre-Planning				Feasibility report completed Sep 2019; tenant lease expires in 2045; Conceptual planning report presented to the Hawaiian Homes Commission in August 2020; no change in status.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
Iwilei-Kapalama	0-20	UH HCC	Kapalama	UH Honolulu Community College TOD Study	23	Pre-Planning				TOD Study completed Mar 2019; no update.
	0-21	HPHA	Kapalama	School Street Administrative Offices Redevelopment	12	Plan/Design	2,500	40,000		State EIS completed 2017; 201H applic approved Nov 2020; LIHTC funds approved by HHFDC in Oct 2021. Building plans and subdivision are being processed by DPP. Their development partner, Retirement Housing Foundation, believes the first phase (250 units) should start in August 2023.
	0-39	HHFDC	Iwilei, Kapalama	State Iwilei Infrastructure Master Plan	34	Planning				Consultant study of infrastructure requirements for affordable housing in area underway; EISPN issued in March 2022; completion of EIS in 2023. Infrastructure master plan completed in April 2023. \$86M for design and construction of priority projects included in FY24 budget.
	0-22	HPHA	Iwilei	Mayor Wright Homes Redevelopment	15	Planning				State EIS completed; NHPA/NEPA clearance pending; completing master planning & design work to move project forward. Identified as the highest priority in the Ka Lei Momi Project.
	0-23	HHFDC/DAGS	Iwilei	Liliha Civic Center Mixed-Use Project	4	Planning				Preliminary master planning of site, preparing site plan & cost estimates; preparation of EIS in 2022 concurrent with State Iwilei Infrastructure Master Plan EIS. Liliha Civic Center/Iwilei Infrastructure Master Plan EISPN published in March 2022. Consolidated master plan for Iwilei-Kapalama Infrastructure and Liliha Civic Center Master Plans almost complete and will be published at the same time in 2023.
	0-24	HPHA	Iwilei	Kalanihuia Homes	2	Pre-Planning				No change in status; project included in State Iwilei Infrastructure Master Plan underway.
	0-25	HHFDC	Kakaako	690 Pohukaina	2	Planning				Site plan to include housing & elementary school. EISPN published in March. Highridge Costa was approved by the HHFDC Board; 631 units for households earning 30 – 120% AMI. Board approved (funding) in November 2022. LIHTC and Tier 2 Rental Housing Revolving Funds will be used to finance the project. HHFDC is planning to convey within one year 28,000 square feet to the DOE for a new public school.
	0-26	DOE/HHFDC	Kakaako	Pohukaina Elementary School	2	Planning				HHFDC-DOE MOU executed for joint housing & school development project; working with HHFDC on school programming requirements.
	0-27	HCDA	Kakaako, Civic Center	Nohona Hale	0.24	Completed				Completed 2020; 111 units fully occupied; 30-60% AMI; total dev cost \$51.425M.
	0-28	HCDA	Kakaako	Ola Ka Ilima Artspace Lofts	0.69	Completed				Completed 2020; 84 units fully occupied; 30-60% AMI; total dev cost \$51.39M.
	0-29	HCDA	Ala Moana	Hale Kewalo Affordable Housing	0.62	Completed				Completed 2019; 128 units fully occupied; 30-60% AMI; total dev cost \$60.82M.
	0-30	HHFDC/JUD	Ala Moana	Alder Street Affordable Rental Housing/Juvenile Service Center (Hale Kalele)	1.5	Completed	87,600			Project completed; opening in May 2022; occupancy underway. Judiciary construction completed in 3rd quarter 2022. HHFDC executed a lease with the Judiciary to convey the Juvenile Service Center portion.
	0-31	HPHA	Ala Moana	Makua Alii & Paoakalani	9	Pre-Planning				No change in status.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
City & County of Honolulu	0-32	HHFDC/CCH	Iwilei, Kapalama	Iwilei-Kapalama Infrastructure Master Plan	581	Planning	500,000			City-led I/K Needs Assessment & Traffic Study completed; City working with HHFDC on follow-up State Iwilei Infrastructure Master Plan, and OPSD on TOD Infrastructure Finance Study. Kalihi Complete Streets in planning. I/K Drainage Study to alleviate Liliha St flooding in Dole Cannery area at 90% complete. Waiakamilo Road Trunk Sewer project completed in 2021. Hart/Waiakamilo Rd replacement sewer in design. Aawa WW Pump Station improvements project in planning.
	0-33	CCH	Pearlridge	Pearlridge Bus Center/TOD Project	3	Plan/Design	130,000			Land acquisition complete; EA, planning & design in process. SMA permit complete. Construction funds allocated; prep for construction in 2022-23. Planning for long-term TOD RFP.
	0-34	CCH	Kapalama	Kapalama Canal Catalytic Project/Linear Park	19	Design	175,000			Kapalama Canal FEIS & concept design completed. Dredging planning & design proceeding. Seeking funding for design/construction of park/trails & sea level rise adaptation strategies. Waiting to hear on a Hawai'i Emergency Management Agency (HIEMA), Building Resilient Infrastructure and Communities (BRIC) grant application to help qualify for federal funding.
	0-35	CCH	Chinatown	Chinatown Action Plan		EA/Design		7,000		The 21 actions are in various stages of implementation. Kekaulike Mall Improvements EA & design complete; street repaving completed & bulbouts made permanent. Kekaulike Mall construction started and is expected to be completed in October 2023.
	0-36	CCH	Waipahu Transit Center	Waipahu Town Action Plan		Planning				Hikimoe St transit center construction completed. Flood analysis conducted for area; should help with redevelopment planning. Complete Streets improvements on area streets.
	0-37	CCH	Kakaako	Blaisdell Center Master Plan	22	Planning				Master Plan completed. Some short-term and mid-term improvements under way.
	K-01	DAGS/COK	Lihue	Lihue Old Police Station/Civic Center TOD Proof of Concept	1	Pre-Planning				DAGS contract awarded to UHDC for TOD proof of concept work to determine optimal use of site & other State parcels in area; discussion with potential stakeholders, preliminary concepts to begin early 2023. Planning to do outreach to all stakeholders to develop a master plan.
	K-02	COK/KHA	Lihue	Pua Loke Affordable Housing	2	Completed				Completed. Units fully occupied. Provided 53 workforce housing units.
	K-14	COK	Lihue	Lihue Civic Center Redevelopment	9	Planning		350		Awarded FY22 TOD Planning grant for conceptual master plan; contract with State executed. Proposals for the RFP will be due on February 27, 2023.
	K-15	COK	Lihue	Lihue Civic Center Mobility Plan	12	Planning	250			Awarded FY21 TOD Planning grant for mobility plan. Project started in early 2022 & completion by Dec 2023. Interested in coordinating with DAGS and UH since they are going into scenario planning. Interested in coordinating with DAGS and UH since they are going into scenario planning.
	K-03	COK/KHA	Koloa	Koae Workforce Housing Development	11	Completed				Construction of 134 units complete; all units leased.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
County of Kauai	K-04	COK/KHA/H HFDC	Eleele	Lima Ola Workforce Housing Development	75	Construction				Infrastructure for Phase 1 (155 units) completed. RFPs have been published for all of the multi-family lots and development rights awarded for three projects. One is 40-unit senior housing project. Building permits have been submitted and groundbreaking is expected in early 2023. Second is 45-unit workforce housing rental project; same developer and schedule for development. County will develop a 26-unit supportive rental housing project utilizing the State 'Ohana Zone Program; will house homeless individuals with onsite supportive services. RFP published to construct 38 single family homes to close out phase 1. Housing Agency has submitted permits to build a community center & public park to serve current and future phases. NTP for construction and engineering drawing for phase 2 pending; should provide another 120 units. 600 new homes expected at total buildout.
	K-05	UH KCC	Puhi	UH Kauai Community College LRDP/Student Housing	197	Pre-Planning				Kauai CC is conducting a survey to identify the need and feasibility for housing.
	K-06	COK	Hanapepe	Hanapepe Infill Redevelopment		Pre-Planning				No change in status of project. West Kauai Community Plan provides goals & objectives for incremental residential infill development & live/work spaces in the town center, as well as transportation to support safe connections between neighborhoods & towns.
	K-07	COK/DPW	Hanapepe	Hanapepe Complete Streets Improvements		Design				Environmental work complete. County currently working with its consultant to complete final design for reconstructing Hanapepe Road with pedestrian facilities. Construction to start late 2024 or early 2025.
County of Kauai	K-08	HHSC/COK	Kapaa	Samuel Mahelona State Hospital/TOD Master Plan	34	Planning	550		380	Revision of conceptual master plan to consider adjacent State properties/facilities underway; programmatic EIS being prepared; master plan to be completed in 2022 & EIS in 2023. 2022 Legislature appropriated \$380,000 to EIS for work on entitlements (Class IV zoning permit) & determination whether to subdivide or CPR the lots. Funds appropriated by 2022 Legislature for State contribution to Wailua-Kapaa water system improvements needed to support redevelopment, total cost \$10 million; work on infrastructure improvements to start after master plan revisions completed. Project team is working on a revised conceptual master plan and preparation of an EIS for the revised plan will follow. Funding has been secured for county area water infrastructure improvements that will support implementation of the master plan. A community workshop was held in January 2023. The revised master plan is nearing completion.
	K-09	COK/DPW	Mahelona	Kawaihau/Hawaala/Mailihuna Road Complete Streets & Safety Improvements		Construction				Notice to proceed issued to construction contractor; construction getting underway; improvements scheduled for completion in 2023.
	K-10	COK/DPW	Koloa School	Poipu Road Safety & Mobility Projects (fka Poipu Rd Multi-modal Improvements)		Plan/Design				Final design underway; RAISE grant award approved and received. Anticipated to get funding obligation in May 2023. Construction expected to begin in April-June 2024.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
County of Hawaii	K-11	COK/DPW	Maluhia Rd	South Shore Shuttle		Planning				Included in Poipu Rd Safety Project, which recently received Federal RAISE Grant funding. Strategically located, accessible, ADA-compliant bus stops with passenger shelters are included in the project plans. Implementation/operational budget to be defined by end of March 2022.
	K-12	COK/DPW	Puhi Shuttle	Puhi Shuttle		Planning				Review of existing & proposed bus stop locations being conducted to confirm accessibility & ADA-compliance at proposed bus stop locations; service to start in 2023.
	K-13	COK/PD/KHA	Kekaha-Lihue Line	Waimea 400 (fka Waimea Lands Master Plan)	34	Planning			425	Conceptual master plan completed. Awarded FY23 TOD CIP Planning Funds to do master planning for affordable housing; 200 single and multi-family units expected. Kaua'i Housing Agency is scoping the project.
	K-16	COK/KHA	Kilauea Gym/Anaina Hou Park-n-Ride	Kilauea Town Affordable Housing Expansion	48	Planning			375	Incorporated in Strat Plan in Sept 2022. Awarded FY23 TOD CIP Planning Funds to conduct master planning for approx 200 affordable housing units. County working on acquiring two adjacent lots totaling 50 acres next to Kilauea Town. County owns roadway lot surrounding property to be used for access road. County has CDBG-Disaster Recovery funds for portion of project cost. Kaua'i Housing Agency is scoping the project. Planning Department will be assisting Housing Agency to integrate TOD elements in scope of work plans.
	H-01	COH	Keaau	Keaau Public Transit Hub	4	Pre-Planning				Will be included in consultant study of transit hubs to support COH Transit & Multi-Modal Transportation Master Plan funded by \$3M COH GET. No update from last discussion held 6 months ago.
	H-02	COH	Keaau	Keaau Public Wastewater System		Planning				Received US EDA grant for Puna Region; Will require additional funds for final EIS, design & construction. County's programmatic EIS now underway. Feasibility & site analysis for various locations in Puna District, including Keaau.
	H-13	COH	Pahoa	Pahoa Transit Hub		Planning			350	Awarded FY22 TOD CIP Planning grant for site selection, conceptual master plan. Kick-off in July 2022; partnering w/ HSPLS to study co-location of public library w/ transit hub. Consultant doing site selection analysis, environmental assessment, and public meetings. Will put together a report and recommendation to purchase property, if needed. Contract amendment executed with OPSD to add \$350,000 in HSPLS funds for co-location of the Pāhoā Public Library. SSFM is preparing the materials and creating a website for public outreach. Three possible sites have been identified for community feedback. The next step will be planning and design.
H-03	COH	Hilo	Prince Kuhio Plaza Affordable Housing	7	Pre-Planning				No change in status.	
H-04	COH	Hilo	Prince Kuhio Plaza Transit Hub	7	Pre-Planning				No change in status.	
H-05	COH	Hilo	Ka Hui Na Koa O Kawili Affordable Housing	7	Construction			49,000	Project funded (HTF/HOME/LIHTC/HMMF/RHRF); EAH Housing will holding a groundbreaking ceremony in February 2023.	
H-06	UH Hilo/HCC	Hilo	UH Hilo University Park Expansion/HCC	267	Pre-Planning				No update.	
H-07	UH Hilo	Hilo	UH Hilo Commercial/Mixed Use/Student	36	Pre-Planning				No update.	

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
County of Hawaii	H-14	HPHA/COH	Hilo	Lanakila Homes/Complete Streets/Multi-Modal Improvements	29	Planning	550			Awarded FY21 TOD CIP Planning grant; procuring consultant services for preparation of revised master plan for Phase III & County multi-modal/Complete Streets improvements; consultant selected; NTP issued. Scheduled completion in 2023. Part of the Ka Lei Momi Project.
	H-08	COH	Kailua-Kona	Kailua-Kona Multimodal Transportation Plan	200	Pre-Planning				No change in status.
	H-15	DAGS/COH	Kailua-Kona	State Kailua-Kona Civic Center	TBD	Pre-Planning				Incorporated in Strat Plan in Sept 2022. Partnered with COH Mass Transit Agency on a 2022 TOD CIP Planning Grant Study to co-locate with Kailua-Kona Transit Hub.
	H-09	COH	Kailua-Kona	Kona Transit Hub (formerly Old Airport Transit Station)	14	Planning			400	\$2.44M FTA funds & \$610K in COH GET funds available for site selection, design, land acquisition; site selection process underway; will need funding for EA, design, construction; design & construction to start late 2023. Contracting with SSFM to work on the transit hub and base yard expansion projects, to include site selection, Title VI & environmental analyses, public meetings. Awarded FY23 TOD CIP Planning Funds to conduct a planning study to include site selection to co-locate with the State Kailua-Kona Civic Center and baseyard. County is start the planning process and will be coordinating the project with DAGS. SSFM is developing a work program.
	H-10	COH	North Kona	Ulu Wini Housing Improvements	8	Des/Constr				ADA improvements completed July 2020; awarded FY2021 Fed CDBG funds for design & construction for laundry room expansion, certified kitchen conversion, wastewater treatment plan repairs/replacement.
	H-11	COH	North Kona	Kamakana Villages Senior/Low Income Housing	6	Pre-Planning				Phase 1 complete; infrastructure issues, including water supply, need to be addressed for future phases. Future development is stalled due to Commission on Water Resource Management well permit policy. Planning to issue RFP in Feb/March 2023.
	H-12	HHFDC/COH	North Kona	Kukuioia and Village 9 Affordable Housing	36	Plan/Des/Constr				Subdivision approved in July 2022 for Kukuioia Village/HHFDC project & access road; County is seeking approvals/permits for construction of the access road; received \$4.25M in HHFDC funds for design/construction of access road; received \$10M in federal funds for design/construction of Phase 1 of Kukuioia Village for emergency housing. County will be breaking ground in late January 2023 for Phase 1 of Kukuioia Village for emergency housing.
	M-01	HHFDC	Lahaina	Villages of Lealii Affordable Housing	1033	Plan/Design				Kaiaaalu o Kukuia, formerly known as Keawe Street Apts at the Villages of Lealii, is under construction; estimated to be completed in 4th Quarter 2024. They are in contact with DHHL to do a joint project or convey the property to them.

*Fund amounts shown in italics are amounts requested or are as yet unfunded.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 06/13/2023)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	FY21 \$ ('000s)	FY22 \$ ('000s)	FY23* \$ ('000s)	2023 Project Status
County of Maui	M-06	COM	Lahaina-Kaanapali	West Maui TOD Corridor Plan		Planning	500			Awarded FY21 TOD CIP Planning grant. Nelson/Nygaard selected as consultant. Housing and market analysis and community profile should be posted on the website within the next two weeks. During the week of February 27-March 2, community engagement activities will be held including five walking tours and stakeholder sessions. A new transit hub will be selected. Land use and connectivity plans are the next step.
	M-02	HHFDC/DAGS	Kahului	Kahului Civic Center Mixed-Use Complex (fka Kane St AH)	6	Planning	200			Final EA for housing & civic center uses at the parcel published May 2022; HHFDC issued an RFP for the housing portion of the project. DAGS awarded FY21 TOD CIP Planning grant for study of co-location of Kahului Public Library in civic center; contract awarded to hierarchy llp. Presentation to TOD Council in April 2023. Final report is under way. \$9 million was approved for design and construction in 2023.
	M-03	COM	Kahului	Central Maui Transit Hub	0.5	Construction	2,300	500		Project under construction and should be completed by summer 2023
	M-04	DAGS/HHFDC	Wailuku	Wailuku Courthouse Expansion/Civic Center Complex	3	Plan/Design				HHFDC funded preparation of a programmatic EA for former Post Office site; initial DEA published for HHFDC is being revised for publication under DAGS. \$1 million in planning funds approved in 2023.
	M-07	HPHA	Wailuku	Kahekili Terrace Redevelopment/Master Plan	3.9	Pre-Planning			225	Awarded FY22 TOD CIP planning grant for master planning & environmental reviews. RFP for pre-master planning pending. Part of the Ka Lei Momi Project.
	M-05	COM	Wailuku-Kahului	Kaahumanu Ave Community Corridor Plan		Completed				Plan serves as TOD Pilot Area and studies being used for TOD Infrastructure Financing Study. Five bus stops along the Ka'ahumanu Avenue and are looking into expanding the routes in Central Maui.
	M-08	COM	Kihei-Makena	South Maui TOD Corridor Plan		Pre-Planning				Pending funding; South Maui CP update underway; TOD Plan to build on CP.

5-Dec-22

*Fund amounts shown in italics are amounts requested or are as yet unfunded.