

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
East Kapolei	0-01	DHHL	Kualakai (E Kapolei)	Kauluokahai Increment II-A, Multi-Family/Commercial	33	Planning	2022 Legislature appropriated \$5.132M to DHHL East Kapolei TOD & broadband. TOD Project is still on hold: AGs working on Land Court issues; Red Ilima (Abutilon Menziesii) license expired, working with DOFAW to reissue. TOD projects may be delayed after receiving the \$600 million in 2022. These projects have to be prioritized. Development team is looking into higher density and mixed use near the Skyline station. They have the sewer capacity for entire Ka'uluokaha'i development. Received \$14M from Act 279 in 2022.
	0-02	UH	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu University District	168	Planning	Awarded FY23 TOD Planning grant for Non-Campus Lands Development Feasibility Study. UH issued RFP to develop 35-acre parcel at the corner of Kualakai Parkway and Farrington Highway. In January 2024, they selected a group of local and mainland developers with experience in mixed-use/film studio projects on the mainland. Urban design plan is underway. Still need to workout ground leases, development agreements, etc. The site is about 200 acres, so the buildout will be done in phases. UH is making a portion available on the makai side of the Keone'ae Station for a mixed-use development. Working with the School Facilities Agency and HHFDC on an RFP and planning further studies on a 10-acre parcel located makai of the recently constructed Ho'omohala Avenue or Road "B" (next to Keone'ae HART Station). UH is working with HCDA, and HHFDC to fund/develop onsite infrastructure for about 20 acres. The feasibility study contract has been signed and should be starting in August.
	0-03	UHWO	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu Long Range Development Plan	500	Planning	Coordinating with DOT on Farrington Hwy widening project. Awarded FY22 TOD Planning grant for Urban Design Plan Update for Non-Campus Lands; Consultant work started in 2022.
	0-04	UHWO	Kualakai (E Kapolei), Keoneae (UHWO)	UH West Oahu TOD Infrastructure		Planning	\$35M Legislative appropriation to HCDA for FY24. Work area includes Road D and H. Design-Build RFP was released December 2023. Selection in May 2024. Ongoing coordination between UH, HHFDC, and HCDA to get Phase 1 development going for infrastructure and multi-family rentals. HCDA started the procurement process on the \$35 million to build infrastructure for roadways.
	0-05	UHWO	UH West Oahu, LCC, HCC	UH West Oahu Multi-Campus Housing (Faculty/Student/Staff)		Planning	A market study is being conducted for student housing on a different parcel along Ho'omohala Avenue.
	0-06	DLNR	Keoneae (UHWO)	East Kapolei Master Development Plan	175	Planning	Contract awarded for preparation of EIS/NTP issued; initiating development of EISPN, update of market studies & master plan refinement. Awarded FY22 TOD Planning grant for preparation of urban design plan for TOD parcel. Master plan has been completed. EISPN published in October 2022. Subcontractor is working on the conceptual urban design plan. The draft EIS will be published in 2024. Draft urban design plan is being reviewed and hopes to finalize it soon. They will need to republish the EISPN again. Several TMKs were omitted when it was initially done. This is not expected to delay the EIS or change the project They will give everyone the opportunity to comment again.
	0-07	DOE	Honouliuli (Hoopili)	East Kapolei High School	45	Planning	Undertaking environmental review & community engagement phase for design; road access will depend on final design for Farrington Hwy widening project. \$15 million (SFA) for design and construction approved in 2023. This includes ground and site improvements, equipment and appurtenances.
	0-38	HDOT	Honouliuli (Hoopili)	Farrington Highway Widening	45	Design/Const	Three-lane highway with one shared turn lane; provides room for bike lane & pedestrian walkways & avoids relocation of utilities. Notice to Proceed issued in February 2023. DOT has the rights of entry to nine parcels. Seven are outstanding. They also have long lead construction items with Board of Water Supply waterline materials and Hawaiian Electric Company custom-steel poles. Construction will begin in March 2024 with completion in July 2026.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
	O-40	HCDA	Kualakai (E Kapolei), Keoneae (UHWO), Honouliuli (Hoopili)	East Kapolei Neighborhood TOD Parking Infrastructure Plan	1500	Pre-Planning	Incorporated in TOD Strat Plan in Sept 2022. Parking needs to be evaluated in East Kapolei Infrastructure Implementation Master Plan Project.
	O-09	HHFDC/DAGS/D	Waipahu Transit	Waipahu Civic Center TOD Project	10	Pre-Planning	No change in status.
	O-11	UH-LCC	Leeward Comm	UH Leeward Community College TOD Master	50	Pre-Planning	No update.
	O-12	HPHA	Pearl Highlands	Hale Laulima Homes	4	Planning	Awarded FY24 TOD CIP Planning Funds. Part of the Ka Lei Momi Project.
Halawa-Stadium	O-13	SA/DAGS	Halawa	Aloha Stadium Redevelopment / Ancillary Development (NASED)	99	Planning	EIS accepted Sept 2022. Project will be a design-build-operate-maintain-contract delivered as one integrated public-private partnership (P3) project. \$350 million in GO bond funding for CIP and \$50 million in general funds were approved in 2022. From the \$400 million appropriated, \$350 million will be provided to the NASED developer as a State contribution to the design and construction of the new stadium. Completed two market sounding efforts and incorporating all of feedback from industry. Developer will design, build, operate, and maintain the stadium and development real estate portion. They need to generate own revenue to finance it. Navy Region Hawaii said development will have no impact on their operations. Aloha Halawa District Partners was approved in October 2024 as the preferred offeror. They are currently in 3rd phase of the procurement process called "diligence discussion phase." Contract needs to be executive by June 2025. The project is expected to be completed by the 2028 football season. HR&A Advisors found that the project will provide significant benefits to the State and City and that value capture tools can enhance NASED's financial feasibility, because additional funds may be required to support all capital, operational, and maintenance needs of NASED.
	O-14	HPHA	Halawa	Puuwai Momi Homes/Conceptual Master Plan	12	Planning	\$200K for conceptual master planning earmarked from 2017 NASED funding; initial conceptual plan alternatives for housing redevelopment; possible concurrent redevelopment with future phases of NASED. Awarded FY22 TOD CIP Planning grant for master planning & environmental review; procurement of consulting services pending release of funds. City received approval for Phase 1 environmental site assessment (ESA) for site with City EPA brownfields grant money; City consultant on board to do ESA for HPHA. Part of the Ka Lai Momi (Redevelopment) Project. Project does not have the sewer capacity. They forward on master planning.
	O-15	DHHL	Lagoon Drive, Middle	Moanalua Kai Conceptual Plan	14	Pre-Planning	Feasibility report completed Sep 2019; no change in status.
	O-16	DCR/DAGS	Middle St., Kalihi	Oahu Community Correctional Center (OCCC) Site Redevelopment	16	Planning	Redevelopment of OCCC at the new Halawa facility requires relocation of DOA quarantine facility from Halawa site. \$10 million approved by the Legislature in 2023 to complete a due diligence and plans for new facility, including consideration of lease buyback options. Moved from planning to design phase. DAGS completed consultant selection and holding kickoff meeting. Primary deliverable is the RFP, which is due in 2025. This project is prerequisite for redevelopment of the redevelopment of the current OCCC site.
	O-17	HPHA	Kalihi	Kamehameha and Kaahumanu Homes	23	Planning	Kamehameha and Kaahumanu Homes awarded FY23 TOD CIP Planning Funds for master planning for both properties. Two projects combined in Nov 2022. HPHA request for delegation/release of funds pending. Part of Ka Lei Momi Project. Close to securing consultant to do the master plan.
	O-41	HPHA	Kalihi	Kuhio Park Terrace Low-Rises and Kuhio Homes Redevelopment	10	Planning	Incorporated in State TOD Strat Plan Nov 2022. Initiating Phase 2 activities for redevelopment of Kuhio Park Terrace properties. Michaels Organization is their development partner. They are submitting an application for financing to HHFDC for the first phase (304 units). The 201H application was approved in November 2022. Kuhio Homes construction documents for Phase 1 are being finalized. Working on relocation plans for tenants. Construction expected to start in 2025.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
Iwilei-Kapalama	0-19	DHHL	Kapalama	Kapalama Project Conceptual Plan	5	Pre-Planning	Feasibility report completed Sep 2019; tenant lease expires in 2045; Conceptual planning report presented to the Hawaiian Homes Commission in August 2020; no change in status.
	0-20	UH HCC	Kapalama	UH Honolulu Community College TOD Study	23	Pre-Planning	TOD Study completed Mar 2019; no update.
	0-21	HPHA	Kapalama	School Street Administrative Offices Redevelopment	12	Design/Const	State EIS completed 2017; 201H applic approved Nov 2020; LIHTC funds approved by HHFDC in Oct 2021. Building plans and subdivision are being processed by DPP. Highridge Costa was selected as the new development partner. Believes the first phase (250 units) should start in August 2023. Had a groundbreaking in January 2024. Started demolition work.
	0-39	HHFDC	Iwilei, Kapalama	State Iwilei Infrastructure Master Plan	34	Planning	Consultant study of infrastructure requirements for affordable housing in area underway; EISPN issued in March 2022; completion of EIS in 2023. Infrastructure master plan completed in April 2023. \$25M for design and construction of priority projects included in FY24 for HCDA budget. Procurement was awarded this past week (April 19, 2024).
	0-22	HPHA	Iwilei	Mayor Wright Homes Redevelopment	15	Design/Const	State EIS completed; NHPA/NEPA clearance pending; completing master planning & design work to move project forward. Identified as the highest priority in the Ka Lei Momi Project. HPHA applied for Low Income Housing Tax Credit (LITHC) funding. They have a master plan for the project and working on getting the entitlements for phase 1.
	0-23	HHFDC/DAGS	Iwilei	Liliha Civic Center Mixed-Use Project	4	Planning	Preliminary master planning of site, preparing site plan & cost estimates; preparation of EIS in 2022 concurrent with State Iwilei Infrastructure Master Plan EIS. Liliha Civic Center/Iwilei Infrastructure Master Plan EISPN published in 2022. Consolidated master plan for Iwilei-Kapalama Infrastructure and Liliha Civic Center published in 2023. Home Aid Hawai'i is planning to use part of the Liliha Civic Center site for a temporary Kauhale facility. Also, HCDA will be using the portion of the property for a laydown yard area for the upcoming \$25 million electrical upgrade project.
	0-25	HHFDC	Kakaako	690 Pohukaina	2	Design	Site plan to include housing & elementary school. EISPN published in March. Highridge Costa was approved by the HHFDC Board; 625 units for households earning 30 – 120% AMI. Board approved (funding) in November 2022. LIHTC and Tier 2 Rental Housing Revolving Funds will be used to finance the project. HHFDC is planning to convey within one year 28,000 square feet to the DOE for a new public school. Executed development agreement with developer. Delivery of units in 2027 (about same time as Civic Center Rail Station). The development team (Highridge Costa & Form Partners) are working on construction drawings. HHFDC, HCDA, and other major landowners are working on a new electrical circuit that will be required to provide power to upcoming projects in Kaka'ako.
	0-26	DOE/HHFDC	Kakaako	Pohukaina Elementary School	2	Planning	HHFDC-DOE MOU executed for joint housing & school development project; working with HHFDC on school programming requirements.
	0-27	HCDA	Kakaako, Civic Center	Nohona Hale	0.24	Completed	Completed 2020; 111 units fully occupied; 30-60% AMI; total dev cost \$51.425M.
	0-28	HCDA	Kakaako	Ola Ka Ilima Artspace Lofts	0.69	Completed	Completed 2020; 84 units fully occupied; 30-60% AMI; total dev cost \$51.39M.
	0-29	HCDA	Ala Moana	Hale Kewalo Affordable Housing	0.62	Completed	Completed 2019; 128 units fully occupied; 30-60% AMI; total dev cost \$60.82M.
0-30	HHFDC/JUD	Ala Moana	Alder Street Affordable Rental Housing/Juvenile Service Center (Hale Kalele)	1.5	Completed	Project completed; opening in May 2022; occupancy underway. Judiciary construction completed in 3rd quarter 2022. HHFDC executed a lease with the Judiciary to convey the Juvenile Service Center portion.	
0-31	HPHA	Ala Moana	Makua Alii & Paoakalani	9	Pre-Planning	No change in status.	

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
City & County of Honolulu	0-32	CCH	Iwilei, Kapalama	Iwilei-Kapalama Infrastructure Master Plan (multiple projs)	581	Pln/Des/Const	City-led I/K Needs Assessment & Traffic Study completed; City working with HHFDC on follow-up State Iwilei Infrastructure Master Plan, and OPSD on TOD Infrastructure Finance Study. Kalihi Complete Streets in planning. I/K Drainage Study to alleviate Liliha St flooding in Dole Cannery area at 90% complete. Waiakamilo Road Trunk Sewer project completed in 2021. Hart/Waiakamilo Rd replacement sewer in design. Aawa WW Pump Station improvements project in planning. HCDA has a 25-kv powerline project underway to support Mayor Wright Housing and Liliha Civic Center. The contractor is evaluating different alignments with one possibility of going up Akepo Lane.
	0-42	CCH	Iwilei	Kuwili Station TOD Redevelopment Area Master Planning	20	Planning	Accepted as TOD Project by TOD Council. Awarded FY25 TOD CIP Planning grant for conceptual master planning for Kuwili Station area. Finalizing the award documents and concurrently working on procurement.
	0-33	CCH	Pearlridge	Pearlridge Bus Center/TOD Project	3	Design/Const	Land acquisition complete; EA, planning & design in process. SMA permit complete. Construction funds allocated; prep for construction in 2022-23. Planning for long-term TOD RFP. OMPO Transportation Improvement Program, Federal FYs 2025-28, included funding for construction.
	0-34	CCH	Kapalama	Kapalama Canal Catalytic Project/Linear Park	19	Design	Kapalama Canal FEIS & concept design completed. Dredging planning & design proceeding. Seeking funding for design/construction of park/trails & sea level rise adaptation strategies. Waiting to hear on a Hawai'i Emergency Management Agency (HIEMA), Building Resilient Infrastructure and Communities (BRIC) grant application to help qualify for federal funding. City is reengaging with the Federal Emergency Management Agency (FEMA) on a grant application submitted several years ago. The funding will allow them to continue the design process and federalize the project.
	0-35	CCH	Chinatown	Chinatown Action Plan (multiple projs)		Design/Const	The 21 actions are in various stages of implementation. Kekaulike Mall Improvements EA & design complete; street repaving completed & bulbouts made permanent. Kekaulike Mall construction completed. Phase 2 expected start next.
	0-36	CCH	Waipahu Transit Center	Waipahu Town Action Plan (multiple projs)		Pln/Des/Const	Hikimoe St transit center construction completed. Flood analysis conducted for area; should help with redevelopment planning. Complete Streets improvements on area streets. OMPO Transportation Improvement Program, Federal FYs 2025-28, included funding for preliminary engineering and construction for the Waipahu Depot Shared Use Path--one of several proposed improvements in the City's Waipahu Town Action Plan.
	0-37	CCH	Kakaako	Blaisdell Center Master Plan	22	Pln Complete	Master Plan completed. Some short-term and mid-term improvements under way.
	K-18	COK	Lihue	Lihue Town TOD Infill Development		Planning	Accepted as TOD Project by TOD Council. Awarded FY25 TOD CIP Planning grant for TOD multifamily housing study.
	K-01	DAGS/COK	Lihue	Lihue Old Police Station/Civic Center TOD Proof of Concept	1	Pre-Planning	DAGS contract awarded to UHDC for TOD proof of concept work to determine optimal use of site & other State parcels in area; discussion with potential stakeholders, preliminary concepts to begin early 2023. Planning to do outreach to all stakeholders to develop a master plan.
	K-02	COK/KHA	Lihue	Pua Loke Affordable Housing	2	Completed	Completed. Units fully occupied. Provided 53 workforce housing units.
	K-14	COK	Lihue	Lihue Civic Center Redevelopment	9	Planning	Awarded FY22 TOD Planning grant for conceptual master plan. Project completed. The goal was to address the critical need for affordable and especially "missing middle" housing on Kaua'i. 2023 Lihue Civic Center Mobility Plan identified housing opportunities in this area. Project developed multifamily housing prototypes and analyzed feasibility of siting multifamily housing at the County's Lihue Civic Center property. Four building prototypes proved viable in the Opticos model. The project site is able to absorb 500 middle-income affordable housing units over five years. To enhance site feasibility and increase density, it was recommended that the developer relocate parking to nearby lots. The study examined key challenges such as sewer capacity, stormwater management, and infrastructure needs.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
County of Kauai	K-15	COK	Lihue	Lihue Civic Center Mobility Plan	12	Pln Completed	Awarded FY21 TOD Planning grant for mobility plan. Completed November 2023.
	K-03	COK/KHA	Koloa	Koae Workforce Housing Development	11	Completed	Construction of 134 units complete; all units leased.
	K-04	COK/KHA/HHFDC	Eleele	Lima Ola Workforce Housing Development	75	Design/Const	Infrastructure for Phase 1 (155 units) completed. RFPs have been published for all of the multi-family lots and development rights awarded for three projects. One is 40-unit senior housing project. Building permits have been submitted and groundbreaking is expected in early 2023. Second is 45-unit workforce housing rental project; same developer and schedule for development. County will develop a 26-unit supportive rental housing project utilizing the State 'Ohana Zone Program; will house homeless individuals with onsite supportive services. RFP published to construct 38 single family homes to close out phase 1. Housing Agency has submitted permits to build a community center & public park to serve current and future phases. NTP for construction and engineering drawing for phase 2 pending; should provide another 120 units. 600 new homes expected at total buildout.
	K-05	UH KCC	Puhi	UH Kauai Community College LRDP/Potential Housing	197	Pre-Planning	Kauai CC is conducting a survey to identify the need and feasibility for housing.
	K-06	COK	Hanapepe	Hanapepe Infill Redevelopment		Pre-Planning	No change in status of project. West Kauai Community Plan provides goals & objectives for incremental residential infill development & live/work spaces in the town center, as well as transportation to support safe connections between neighborhoods & towns.
	K-07	COK/DPW	Hanapepe	Hanapepe Road Resurfacing Project		Pln/Des/Const	Environmental work complete. County currently working with its consultant to complete final design for reconstructing Hanapepe Road with pedestrian facilities. Construction to start late 2024 or early 2025.
	K-08	HHSC/COK	Kapaa	Samuel Mahelona State Hospital/TOD Master Plan	34	Planning	Revision of conceptual master plan to consider adjacent State properties/facilities underway; programmatic EIS being prepared; master plan to be completed in 2022 & EIS in 2023. 2022 Legislature appropriated \$380,000 to EIS for work on entitlements (Class IV zoning permit) & determination whether to subdivide or CPR the lots. Funds appropriated by 2022 Legislature for State contribution to Wailua-Kapaa water system improvements needed to support redevelopment, total cost \$10 million; work on infrastructure improvements to start after master plan revisions completed. Project team is working on EIS. Additional funding \$4.8 million has been secured for county area water infrastructure improvements that will support implementation of the master plan. County of Kauai needs to provide matching funds. HHFDC is continuing to collaborate with PBR Hawai'i on the master plan and EIS.
	K-17	HPHA	Kapaa	Hale Nana Kai O Kea Redevelopment		Planning	Received FY24 TOD CIP Planning Funds. Alternate site for HPHA Ka Lei Momi master development agreement.
	K-09	COK/DPW	Kapaa	Kawaihau/Hawaala/Mailihuna Road Complete Streets & Safety Improvements		Construction	Notice to proceed issued to construction contractor; construction getting underway; improvements scheduled for completion in 2023.
	K-10	COK/DPW	Koloa School	Poipu Road Safety & Mobility Projects (fka Poipu Rd Multi-modal Improvements)		Design/Const	Final design underway; RAISE grant award approved and received. Anticipated to get funding obligation in May 2023. Construction expected to begin in April- June 2024.
	K-11	COK/DPW	Maluhia Rd	South Shore Shuttle		Planning	Included in Poipu Rd Safety Project, which recently received Federal RAISE Grant funding. Strategically located, accessible, ADA-compliant bus stops with passenger shelters are included in the project plans. Implementation/operational budget to be defined by end of March 2022. No action due to operational constraints.
	K-12	COK/DPW	Puhi Shuttle	Puhi Shuttle		Planning	Review of existing & proposed bus stop locations being conducted to confirm accessibility & ADA-compliance at proposed bus stop locations; service to start in 2023. No action due to operational constraints.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
	K-13	COK/PD/KHA	Kekaha-Lihue Line	Waimea 400 (fka Waimea Lands Master Plan)	34	Planning	Conceptual master plan completed. Awarded FY23 TOD CIP Planning Funds to do master planning for affordable housing; 200 single and multi-family units expected. Kaua'i Housing Agency is scoping the project. Project underway. Master plan on the 60-acre portion completed several years ago. They already had interdepartmental meetings, formed project advisory groups, and created a project website. Held kick-off meeting. The environmental components that need a longer lead time have been started. Community meetings are being planned.
	K-16	COK/KHA	Kilauea Gym/Anaina Hou Park-n-Ride	Kilauea Town Affordable Housing Expansion	48	Planning	Incorporated in Strat Plan in Sept 2022. Awarded FY23 TOD CIP Planning Funds to conduct master planning for approx 200 affordable housing units. County working on acquiring two adjacent lots totaling 50 acres next to Kilauea Town. County owns roadway lot surrounding property to be used for access road. County has CDBG-Disaster Recovery funds for portion of project cost. Kaua'i Housing Agency is scoping the project. Planning Department will be assisting Housing Agency to integrate TOD elements in scope of work plans. Acquisitions are 99.9 percent finalized. The court ruled in favor of the County of Kaua'i on the condemnation. They are reviewing the literature on archaeological and cultural assessment. They had interdepartmental meetings and formed project advisory groups. Community meetings are being planned.
County of Hawaii	H-01	COH	Keaau	Keaau Public Transit Hub	4	Pre-Planning	Will be included in consultant study of transit hubs to support COH Transit & Multi-Modal Transportation Master Plan funded by \$3M COH GET. No update from last discussion held 6 months ago.
	H-02	COH	Keaau	Keaau Public Wastewater System		Pre-Planning	Received US EDA grant for Puna Region; Will require additional funds for final EIS, design & construction. County's programmatic EIS now underway. Feasibility & site analysis for various locations in Puna District, including Keaau.
	H-13	COH	Pahoa	Pahoa Transit Hub		Planning	Awarded FY22 TOD CIP Planning grant for site selection, conceptual master plan. Kick-off in July 2022; partnering w/ HSPLS to study co-location of public library w/ transit hub. Consultant doing site selection analysis, environmental assessment, and public meetings. Will put together a report and recommendation to purchase property, if needed. Contract amendment executed with OPSD to add \$350,000 in HSPLS funds for co-location of the Pāhoā Public Library. SSFM is preparing the materials and creating a website for public outreach. Three possible sites have been identified for community feedback. The next step will be planning and design. EA on the master plan is currently open for comments. They just had their first public meeting this past week. Legislature approved \$1M for plans and design.
	H-03	COH	Hilo	Prince Kuhio Plaza Affordable Housing	7	Pre-Planning	No change in status.
	H-04	COH	Hilo	Prince Kuhio Plaza Transit Hub	7	Pre-Planning	No change in status.
	H-05	COH	Hilo	Ka Hui Na Koa O Kawili Affordable Housing	7	Construction	Project funded (HTF/HOME/LIHTC/HMMF/RHRF); Ground breaking in February 2023. Hoping to complete the project this year. Needed some changes which meant additional permits.
	H-06	UH Hilo/HCC	Hilo	UH Hilo University Park Expansion/HCC	267	Pre-Planning	No update.
	H-07	UH Hilo	Hilo	UH Hilo Commercial/Mixed Use/Student	36	Pre-Planning	No update.
	H-14	HPHA/COH	Hilo	Lanakila Homes/Complete Streets/Multi-Modal Improvements	29	Planning	Awarded FY21 TOD CIP Planning grant; procuring consultant services for preparation of revised master plan for Phase III & County multi-modal/Complete Streets improvements; consultant selected; NTP issued. Scheduled completion in 2023. Part of the Ka Lei Momi Project. With a master developer on board, HPHA is planning to do a kickoff in about a month.
	H-08	COH	Kailua-Kona	Kailua-Kona Multimodal Transportation Plan	200	Pre-Planning	No change in status.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
County of Hawaii	H-15	DAGS/COH	Kailua-Kona	State Kailua-Kona Civic Center	TBD	Pre-Planning	Incorporated in Strat Plan in Sept 2022. Partnered with COH Mass Transit Agency on a 2022 TOD CIP Planning Grant Study to co-locate with Kailua-Kona Transit Hub. OPSD, COH, DAGS, and the County's consultant met in early June to discuss next steps for site selection and master planning for a transit hub for the Kona region. DAGS is partnering in the project to explore co-location of a State civic center with the transit hub, which could consolidate State offices currently scattered throughout the region.
	H-09	COH	Kailua-Kona	Kona Transit Hub (formerly Old Airport Transit Station)	14	Planning	\$2.44M FTA funds & \$610K in COH GET funds available for site selection, design, land acquisition; site selection process underway; will need funding for EA, design, construction; design & construction to start late 2023. Contracting with SSFM to work on the transit hub and base yard expansion projects, to include site selection, Title VI & environmental analyses, public meetings. Awarded FY23 TOD CIP Planning Funds to conduct a planning study to include site selection to co-locate with the State Kailua-Kona Civic Center and baseyard. County is starting the planning process and will be coordinating the project with DAGS. SSFM is developing a work program. OPSD, COH, DAGS, and the County's consultant met in early June to discuss next steps for site selection and master planning for a transit hub for the Kona region. DAGS is partnering in the project to explore co-location of a State civic center with the transit hub, which could consolidate State offices currently scattered throughout the region.
	H-10	COH	North Kona	Ulu Wini Housing Improvements	8	Design/Const	ADA improvements completed July 2020; awarded FY2021 Fed CDBG funds for design & construction for laundry room expansion, certified kitchen conversion, wastewater treatment plan repairs/replacement.
	H-11	COH	North Kona	Kamakana Villages Senior/Low Income Housing	6	Planning	Phase 1 complete; infrastructure issues, including water supply, need to be addressed for future phases. Future development is stalled due to Commission on Water Resource Management well permit policy. HHFDC is continuing to work on securing new water source development and allocation. The conditions imposed on the well construction permit made it infeasible. They are working to amend those conditions. Planning to issue RFP in Feb/March 2023.
	H-12	HHFDC/COH	North Kona	Kukuioala and Village 9 Affordable Housing	36	Pln/Des/Const	Subdivision approved in July 2022 for Kukuioala Village/HHFDC project & access road; County is seeking approvals/permits for construction of the access road; received \$4.25M in HHFDC funds for design/construction of access road; received \$10M in federal funds for design/construction of Phase 1 of Kukuioala Village for emergency housing. County will be breaking ground in late January 2024 for Phase 1 of Kukuioala Village for emergency housing. Awarded FY24 TOD CIP Planning Funds. Resolution drafted for county council to accept the funding moving through the process. Access road to the homeless shelter is almost completed. They are going out for bid on vertical construction for the shelter. They are in negotiations for the design of the next phase of transitional housing. The TOD CIP planning grant agreement with OPSD and the County contract negotiations is ongoing. The contract is for conceptual master planning and site design for permanent transitional housing.
	M-01	HHFDC	Lahaina	Villages of Lealii Affordable Hsg Projects	1033	Pln/Des/Const	Kaiaaalu o Kukuia, formerly known as Keawe Street Apts at the Villages of Lealii, is under construction; estimated to be completed in 4th Quarter 2024. They are in contact with DHHL to do a joint project or convey the property to them. First tenants should be moving into the Department of Human Services' (DHS) Ka La'i Ola temporary housing project in the later part of August 2024. Tenants should be moving into the Federal Emergency Management Administration's (FEMA) temporary housing project, Kilohana, at the end of October. HHFDC's Kaiāulu o Kūku'ia permanent housing project is scheduled to receive new tenants in December. This is the first permanent housing project to be made available to Lahaina fire survivors.

APPENDIX A. TOD Project Status and Funding Reported to TOD Council

(as of 2/12/2025)

State and County Priority TOD Projects, State TOD Strategic Plan as updated

	Proj ID	Agency	TOD Station or Area	Project	Area (Acres)	Proj Phase	2024 Project Status
County of Maui	M-06	COM	Lahaina-Kaanapali	West Maui TOD Corridor Plan		Proj Completed	Awarded FY21 TOD CIP Planning grant. Nelson/Nygaard was the consultant. West Maui TOD Corridor Plan included a section on framework for resiliency and disaster recovery planning. Copy of the report has been shared with Maui Office of Recovery. Presented to the Maui MPO TAC and Policy Board in February 2024 and TOD Council in April 2024. Project completed March 2024.
	M-02	HHFDC/DAGS	Kahului	Kahului Civic Center Mixed-Use Complex	6	Plan/Design	Final EA for housing & civic center uses at the parcel published May 2022. They are proposing 303 affordable living units and master planning for the DAGS civic center portion. Delivery of living units should be FY2029. DAGS awarded FY21 TOD CIP Planning grant for study of co-location of Kahului Public Library in civic center; contract awarded to hierarchy llp and completed. \$9 million was approved for design and construction in 2023 for civic center. HSPLS wants to build an innovation center on the first floor that will include makerspaces, meeting rooms, kitchen, etc. HHFDC is collaborating with EAH Housing (EAH) and DAGS to refine the site design. Development agreement has been executed and an SMA application of the project has been submitted.
	M-03	COM	Kahului	Central Maui Transit Hub	0.5	Construction	Central Maui Transit Hub opened in November 2024.
	M-04	DAGS/ HHFDC	Wailuku	Wailuku Courthouse Expansion/Civic Center Complex	3	Plan/Design	HHFDC funded preparation of a programmatic EA for former Post Office site; initial DEA published for HHFDC is being revised for publication under DAGS. \$1 million in planning funds approved in 2023.
	M-07	HPHA	Wailuku	Kahekili Terrace Redevelopment/Master Plan	3.9	Planning	Awarded FY22 TOD CIP planning grant for master planning & environmental reviews. RFP for pre-master planning pending. Part of the Ka Lei Momi Project. Project postponed due to Maui wildfires recovery and uncertainty.
	M-05	COM	Wailuku-Kahului	Kaahumanu Ave Community Corridor Plan		Planning	Plan serves as TOD Pilot Area and studies being used for TOD Infrastructure Financing Study. Five bus stops along the Ka'ahumanu Avenue and are looking into expanding the routes in Central Maui.
	M-08	COM	Kihei-Makena	South Maui TOD Corridor Plan		Pre-Planning	Pending funding; South Maui CP update underway; TOD Plan to build on CP.

20-Dec-24